



## 2022 PROJECT ACTIVITY

Updated 1/21/2022

Project Name and Purpose	Activity	Construction
<b>2021 - Miller Intersection &amp; Curve Reconstruction STP - 5403 (680) &amp; STP - 5403 (681)</b> Improvements: CURVE – INTERSECTION RECONSTRUCTION	Spring Forest Road at Miller Road will be closed to traffic January 26th. Miller Road will remain open for the next month. Tree Clearing will take place on Spring Forest the week of the 17th. Miller Road at Country Wood - contractor will begin to pot-hole and locate underground utilities, prior to construction.	0%
<b>Old State RTE. 21 - MO M To MO A - STP-5403 (684)</b> Improvements: CHIP SEAL - REPAIR SHOULDERS - RUMBLESTRIPS	All work for 2021 complete. Pace will mobilize in the spring to lay the final lift of UBAWS pavement.	80%
<b>Main Street (House Springs) STP - 5403 (679)</b> Improvements: RECONSTRUCTION - SIDEWALKS, PARKING, CURB AND GUTTER, LIGHTING	Project has been awarded to a contractor and is currently in the preconstruction phase. Project anticipated to start early spring. For Project Plans and Specifications, visit <a href="https://www.jeffcomo.org/bids.aspx">https://www.jeffcomo.org/bids.aspx</a> .	Not Under Construction
<b>Old Lemay Ferry Rd, Phase 1 &amp; 2 STP- 5461 (609)</b> Improvements: INTERSECTION REALIGNMENT AT EAST ROCK CREEK RD AND SPRING	ATT working on relocation.	Not Under Construction
<b>Seckman Rd - Old Lemay Ferry Rd To Seckman High School STP-7202 (602) STP-5403 (686)</b> Improvements: ROUNDABOUT - SIDEWALKS - TRAFFIC SIGNALS	New traffic pattern at the intersection of Old Lemay Ferry and Seckman. Traffic pattern at the intersection is now a roundabout. Gerstner Electric will continue setting streetlights and pull boxes. Excavation and pouring sidewalks will continue along Seckman at the roundabout.	80%
<b>Sandy Valley Road Bridge - PW21205BRG</b> Improvements: BRIDGE REPLACEMENT BY CONTRACTOR	Seed and straw will be placed in early spring. All other work is complete.	95%
<b>Tomahawk / Lonedell Drainage Improvements - PW20081SWS</b> Improvements: INSTALLATION OF CLOSED DRAINAGE SYSTEM	Final plans are complete. Consultant is working on easement documents before we begin working with the property owners to purchase the easements. Anticipate bidding this project this winter.	Not Under Construction
<b>Local Hillsboro Rd Drainage Improvements - PW20143SWS</b> Improvements: INSTALLATION OF CLOSED DRAINAGE SYSTEM	Final plans are complete. Consultant should begin working on easement documents soon. Anticipate bidding this project this winter.	Not Under Construction
<b>Northern Lights Drainage Improvements - PW218650SWS</b> Improvements: REPLACE FAILING CROSS PIPE BY CONTRACTOR	C-1 Water relocating soon; project awarded to contractor on January 10th; construction to start late winter.	Not Under Construction
<b>Intersection Lighting Improvements - PW21000TRS</b> Improvements: INSTALLATION OF AMBIANT LIGHT BY CONTRACTOR	All lighting improvements have been installed and one intersection is awaiting Ameren hookup.	95%
<b>Byrnesville Road Widening and Stormwater Improvements - PW20160RDW</b> Improvements: CULVERT PIPES, SWALES & WIDENING IN SOME AREAS	Projects Crew is currently performing ditching operations, as well as replacing select culvert pipes.	25%