



## PUBLIC INFORMATION SHEET

1. **Project Identification:** Old State Rte 21 Improvements Phase 1  
from Konert/Lonedell Rd to Shady Valley  
Project No. PW 17039RDW
2. **Resident Engineer:** Chris Ehlen  
Office: (636) 797-5340
3. **County's Representative:** Tom Compton
4. **County's Consultant:** Jacobs Engineering
5. **Council District:** 2 - Renee Reater
6. **Approximate Date for Approved Final Plans:** Fall 2016
7. **Additional Right-Of-Way Required:** None
8. **Approximate Date of Right-Of-Way Acquisition:** N/A
9. **Length of Road or Bridge:** 3.58 miles of roadway
10. **Bridge Rating and Load Posting:** N/A
11. **Contract Amount:** \$1,842,500.00  
**Low Bid: Funding:** Yes  
100% Local
12. **Contractor:** Pace Construction Company, LLC
13. **Number of Working Days:** 100
14. **Estimated Construction Starting Date:** Spring 2017
15. **Estimated Completion Date:** November 3, 2017
16. **Miscellaneous Information** (location, description of work, detour roads, utilities relocation, message boards, shoulder width, etc.):

Contractor is in the process of placing the final layer of asphalt on the road surface. Once completed, they will grind rumble strips into the center and edges of the lane. The last stage will be to clean up and stripe the road. Anticipated completion is last week of October/First week of November.