

# 2023 Projects List/Status - Major

Revised: 03/17/23

This list may be changed as needs and funding change.

Project	Area	Cost est.	Projected Funding Source	Anticipated-Completion	Status
Skate Park Improvement	NW Complex	\$14,000	Parks Budget	Summer	w/Contractor from 2022
Electric Installation 600ft.	Pleasant Valley Nature Preserve	\$75,000	ARPA	Spring/Summer	From: 2022 Ameren
Precast Restroom Installations w/ Septic	Big River Saddle Club	\$189,800	ARPA	Spring/Summer	90% Complete
Precast Restroom Installations w/ Septic	Sunridge Park	\$189,800	ARPA	Spring/Summer	90% Complete
Precast Restroom Installations w/ Septic	Pleasant Valley Nature Preserve	\$189,800	ARPA	Spring/Summer	90% Complete
Water (Well)	Pleasant Valley Nature Preserve	\$133,475	ARPA	Spring/Summer	90% Complete
Playground	High Ridge Civic Center	\$240,000	ARPA	Fall	With Contractor
Asphalt Parking Lot	Pleasant Valley Nature Preserve	\$150,000	Parks Budget	Late Summer	Engineering
Pavilion	Kimmswick	\$150,000	ARPA	Summer	On Hold
Asphalt Walking Track	N.W. Sports Complex	\$100,000	Parks Budget	Summer	To be Awarded
Playground	Kimmswick	\$65,000	ARPA	Fall	
Gravel Drive & Parking Lot .. Engineering not included	Stonebridge	\$30,000	Parks Budget	Spring	
Asphalt Walking Track	High Ridge Civic Center	\$25,000	Donation/Park Budget	TBD	
Pickle Ball Court Surface (tiled rubber) 1 court	High Ridge Civic Center	\$15,000	Parks Budget	Spring	With Contactor
Upgraded Flag Pole	Kimmswick	TBD	Parks Budget	Fall	Moved to 2024
Chain Barrier	Kimmswick	\$5,000	Parks Budget	TBD	
Restroom - Vault	Kimmswick	\$70,000	ARPA		Out to Bid

From FY. 2022



